

ID	Task Name	Duration	Start	Finish	Mar 9 '08	Mar 16 '08	Mar 23 '08	Mar 30 '08	Apr 6 '08	Apr 13 '08	Apr 20 '08	Apr 27 '08	May 4 '08	May 11 '08	May 18 '08	May 25 '08	Jun 1 '08	Jun 8 '08
1	Kingsride Roadway Improvements	66.69 days	Mon 3/10/08	Tue 6/10/08	[Gantt bar for main project]													
2																		
3	Phase 1	24 days	Mon 3/24/08	Thu 4/24/08	[Gantt bar for Phase 1]													
4	Install Project Barricade & SW3P & Install traffic control	1 day?	Mon 3/24/08	Mon 3/24/08	[Task bar]													
5	Construct detour on South side of kingsride ln. & gessner, construct left turn lane and parking lot	1 day?	Tue 3/25/08	Tue 3/25/08	[Task bar]													
6	stripe new pavement and parking lot	21 days	Wed 3/28/08	Wed 4/23/08	[Task bar]													
7																		
8	Phase 2	15 days	Thu 4/24/08	Wed 5/14/08	[Gantt bar for Phase 2]													
9	Install project barricades and SW3P, install traffic control	1 day?	Thu 4/24/08	Thu 4/24/08	[Task bar]													
10	Construct detour on gessner rd & shift traffic, construct median nose	14 days	Fri 4/25/08	Wed 5/14/08	[Task bar]													
11	Stripe new pavement, remove all traffic control	1 day?	Thu 5/15/08	Thu 5/15/08	[Task bar]													
12																		
13	Phase 3	15 days	Fri 5/16/08	Thu 6/5/08	[Gantt bar for Phase 3]													
14	Install project barricades, install traffic control	1 day?	Fri 5/16/08	Fri 5/16/08	[Task bar]													
15	Construct Detour on Kingsride Ln, shift traffic, sidewalk, concrete curb and gutter, sidewalk, concrete drain, remove existing striping from parking lot	14 days	Mon 5/19/08	Thu 6/5/08	[Task bar]													
16	Restripe parking, remove all traffic control, open to public	1 day?	Fri 6/6/08	Fri 6/6/08	[Task bar]													

Project: Kingsride-schedule
Date: Wed 3/26/08

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone			