

Planning/Preliminary:

- City of Houston / HR Green Sports Complex Support:
 - o 2nd meeting with SBISD and Stantec on 6/26 went well. Focused on key technical issues.
 - Utilities for future school
 - Structural load for school
 - Maintenance access for vault
 - o SBISD Coordination: Targeting the following
 - September Board Workshop presentation
 - October Board meeting vote opportunity, assuming the workshop presentation goes well
 - SBISD initiated coordination with SBMSA
 - City and HR Green are preparing to initiate coordination with SBMSA
 - HCFCD Funding:
 - Interlocal between HCFCD and City of Houston is started
 - Key Design Issues
 - Benefit Evaluation and basin volume sensitivity
 - Sanitary sewer conflict resolution
 - Structural design
 - o In parallel, developing roadway and trunkline plan sheets
- Memorial Drive Phase II:
 - o Gauge awarded contract (TIRZ 17 and City of Bunker Hill)
 - Submitted scope/fee proposals
 - o Targeting August 15th, 2025, City Council Meeting for approval